

ID	Task Name	Duration	Start	March 2010												April 2010					May 2010													
				14	17	20	23	26	01	04	07	10	13	16	19	22	25	28	31	03	06	09	12	15	18	21	24	27	30	03	06	09	12	15
1	Self Build Project - Phase 1	55 days	Fri 26/02/10																															
2	Ground works	18 days	Mon 08/03/10																															
3	Site Clearance and Demolition	2 days	Mon 08/03/10																															
4	Reduce Levels	4 days	Wed 10/03/10																															
5	Construct foundations	8 days	Tue 16/03/10																															
6	Drains and Services	4 days	Fri 26/03/10																															
7	Install rainwater storage	2 days	Tue 16/03/10																															
8	Stone to drives and paths	2 days	Thu 18/03/10																															
9	Timber Frame	35 days	Fri 26/02/10																															
10	Design & Manufacture TF	3 wks	Fri 26/02/10																															
11	TF Delivery	1 day	Mon 22/03/10																															
12	Ground Floor Erecting	2 days	Tue 23/03/10																															
13	Scaffolding	2 days	Thu 25/03/10																															
14	First Floor	2 days	Mon 29/03/10																															
15	First Floor Erecting	2 days	Wed 31/03/10																															
16	Roof construction	10 days	Fri 02/04/10																															
17	Other building tasks	20 days	Fri 16/04/10																															
18	Roof covering	3 days	Fri 16/04/10																															
19	Insulation	7 days	Fri 16/04/10																															
20	VCL and Battening	4 days	Tue 27/04/10																															
21	Windows and doors	4 days	Fri 16/04/10																															
22	Timber Cladding	10 days	Thu 22/04/10																															
23	Balcony	4 days	Thu 06/05/10																															
24	Remove Scaffolding	2 days	Wed 12/05/10																															

Project: Self Bulid Project Phase 1 Date: Tue 09/02/10	Critical		Baseline		Project Summary	
	Critical Split		Baseline Split		External Tasks	
	Critical Progress		Baseline Milestone		External Milestone	
	Task		Milestone		Deadline	
	Split		Summary Progress			
	Task Progress		Summary			

